




# Foundation Engineering, Inc.

Professional Geotechnical Services

Peter Brennan  
Willamette Builders Group  
750 SW Harbor Way  
Portland, Oregon 97202



August 12, 2004

Grand Oaks Summit Apartments – Building Pads  
Geotechnical Consultation  
Corvallis, Oregon

Project 2031084

Dear Mr. Japport:

This letter summarizes the building pad preparation conducted to date at the above-referenced project. The building pads have been prepared by excavating the soils to firm subgrade consisting of on-site fill, which was placed and compacted last fall. We were present throughout the grading last fall to observe the placement and compaction procedure for the fill. We were also present periodically during construction of the granular building pads this spring. Upon excavation to the approved subgrade level the building pad, consisting of imported crushed rock, was constructed. Several of the building pads required greater than one foot of fill. At these locations a coarser granular fill was used for the lower portion of the fill and was subsequently capped with ¾-inch minus crushed rock. All of the building pads, with the exception of Building No. 18 were prepared in this manner.

FEI Testing & Inspection, Inc. was retained to conduct density testing on the imported crushed rock fill used to construct the building pads. The results of their density test results are attached. Pad locations where the rock did not initially meet the required 95% relative compaction were recompacted and retested. The results of the field density testing suggest that the rock was adequately compacted.

We understand that some additional fill placement may be required on some building pads prior to foundation construction. Therefore, we should be contacted prior to placement of additional fill to observe stripping and subgrade conditions. Additionally, field density testing will be required on additional fill that is necessary in these areas.

It has been a pleasure assisting you with this phase of your project. Please do not hesitate to contact us if you have any questions or if you require further assistance.

Sincerely,

FOUNDATION ENGINEERING, INC.

Mel McCracken, P.E.  
Project Manager

DOES NOT FULFILL PAD  
CERTIFICATION REQMTS.  
REFER TO 3RD PR LETTER.

MJM/cs  
Attachment

cc: Darrin Stairs, P.E., OTAK



Field Density Test Results - ASTM D 2922

Client: Mel McCracken, P.E.
Foundation Engineering, Inc.
820 NW Cornell Avenue
Corvallis, Oregon 97330

Project: Grand Oaks Multi-Family
Apartments
Corvallis, Oregon

Date: 9-30-03
Project No.: 2036176
Report No. C-03258

MOISTURE/DENSITY DATA: ASTM D 698 - Max. Dry Density 85.0 pcf, Optimum Moisture 32.0%.
M/D information obtained from our sample no. 1556 dated 10-01-03 for light brownish, iron-stained clayey SILT.

Table with 7 columns: Approximate Test Location, Approx. Elev., Wet Density (pcf), Percent Moisture, Dry Density (pcf), Percent Compaction, and Compaction Requirement (percent). Rows include data for buildings 21, 20, 19, and 16.

Tests performed at the above-noted elevations of fill under buildings 16, 19, 20 and 21.

Respectfully,

Handwritten signature of Michael L. Meyer

Michael L. Meyer, Technical Manager

c: OTAK, Inc. - Darrin Stairs, P.E.
Willamette Builders Group, L.L.C. - Neal Japport

COPY

MLM:ah

This report and/or enclosed test data is the confidential property of the client to whom it is addressed and pertains to the specific process and/or material evaluated. As such, information contained herein shall not be reproduced in part or full and/or any part thereof be disclosed without FEI Testing & Inspection, Inc.'s written authorization.



Geotechnical & Construction Services

Field Density Test Results - ASTM D 2922

Client: Mel McCracken, P.E.
Foundation Engineering, Inc.
820 NW Cornell Avenue
Corvallis, Oregon 97330

Project: Grand Oaks Multi-Family
Apartments
Corvallis, Oregon

Date: 10-03-03
Project No.: 2036176
Report No. C-03335

MOISTURE/DENSITY DATA: ASTM D 698 - Max. Dry Density 86.5 pcf, Optimum Moisture 28.0%.
M/D information obtained from our sample no. 1556 dated 10-01-03 for light brownish, iron-stained clayey SILT.

Table with 8 columns: Test No., Approximate Test Location, Approx. Elev., Wet Density (pcf), Percent Moisture, Dry Density (pcf), Percent Compaction, and Compaction Requirement (percent). Rows 8-13 show test data for various building locations.

Tests performed at finished grade and below finished grade of fill under building pads.

\*rock present in area of test

Respectfully,

Handwritten signature of Michael L. Meyer

Michael L. Meyer, Technical Manager

COPY watermark

c: OTAK, Inc. - Darrin Stairs, P.E.
Willamette Builders Group, L.L.C. - Neal Japport

MLM:ah

This report and/or enclosed test data is the confidential property of the client to whom it is addressed and pertains to the specific process and/or material evaluated. As such, information contained herein shall not be reproduced in part or full and/or any part thereof be disclosed without FEI Testing & Inspection, Inc.'s written authorization.



Geotechnical & Construction Services

**Field Density Test Results - ASTM D 2922**

**Client:** Mel McCracken, P.E.  
Foundation Engineering, Inc.  
820 NW Cornell Avenue  
Corvallis, Oregon 97330

**Project:** Grand Oaks Multi-Family  
Apartments  
Corvallis, Oregon

**Date:** 9-30-03  
**Project No.:** 2036176  
**Report No.:** C-03258

**MOISTURE/DENSITY DATA:** ASTM D 698 – Max. Dry Density 86.5\* pcf, Optimum Moisture 28.0\*%.  
M/D information obtained from our sample no. 1556 dated 10-01-03 for light brownish, iron-stained clayey SILT.

Test No.*	Approximate Test Location	Approx. Elev.	Wet Density (pcf)	Percent Moisture	Dry Density (pcf)	Percent Compaction	Compaction Requirement (percent)
1	front side of Building 21	2' BFSG	119.3	29.1	90.2	100+	95
2	back side of Building 21	2' BFSG	111.4	28.2	83.3	96*	95
3	front side of Building 20	2' BFSG	115.0	32.9	82.0	95*	95
4	back side of Building 20	2' BFSG	111.3	28.5	82.8	96*	95
5	front side of Building 19	2' BFSG	118.7	31.5	87.2	100+	95
6	back side of Building 19	2' BFSG	126.6	25.1	101.5	100+	95
7	middle of Building 16	4' BFSG	118.3	30.6	87.7	100+	95

Tests performed at the above-noted elevations of fill under buildings 16, 19, 20 and 21.

Respectfully,

Michael L. Meyer, Technical Manager

COPY


c: OTAK, Inc. – Darrin Stairs, P.E.  
Willamette Builders Group, L.L.C. – Neal Japport

Attachment – Moisture-Density Relationship Test (1 page)\*

MLM:ah

This report and/or enclosed test data is the confidential property of the client to whom it is addressed and pertains to the specific process and/or material evaluated. As such, information contained herein shall not be reproduced in part or full and/or any part thereof be disclosed without FEI Testing & Inspection, Inc.'s written authorization.

# MOISTURE-DENSITY RELATIONSHIP TEST



Test specification: ASTM D 698-91 Method A, Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > No. 4	% < No. 200
	USCS	AASHTO						

TEST RESULTS	MATERIAL DESCRIPTION
Maximum dry density = 86.5 pcf Optimum moisture = 28.0 %	Light brownish iron stained clayey Silt
Project No.: 2036176 Project: Grand Oaks Multifamily Location: Corvallis, Oregon  Date: 10-01-2003	Remarks: Sample #1556  <div style="text-align: center; font-size: 2em; opacity: 0.5;">COPY</div>
MOISTURE-DENSITY RELATIONSHIP TEST <b>FEI TESTING AND INSPECTION, INC.</b>	
Fig. No. 1	



Geotechnical & Construction Services **Field Density Test Results - ASTM D 2922**

**Client:** Mel McCracken, P.E.  
Foundation Engineering, Inc.  
820 NW Cornell Avenue  
Corvallis, Oregon 97330

**Project:** Grand Oaks Multi-Family  
Apartments  
Corvallis, Oregon

**Date:** 3-10-04  
**Project No.:** 2036176  
**Report No.:** C-04165

**MOISTURE/DENSITY DATA: ASTM D 698** – Max. Dry Density 123.0 pcf, Optimum Moisture 9.5%.  
M/D information obtained from our sample no. 1623 dated 2-05-04 for 3/4" minus, crushed gravel  
(Morse Bros., Inc – Corvallis Pit).

Test No.	Approximate Test Location	Approx. Elev.	Wet Density (pcf)	Percent Moisture	Dry Density (pcf)	Percent Compaction	Compaction Requirement (percent)
<u>Storm Drain Trench – Line FF</u>							
29	near STA 10+90	FG	131.4	11.9	117.4	95	95
30	near STA 11+90	FG	126.3	8.5	116.4	95	95
31	near STA 12+80	FG	139.4	10.6	126.0	100+	95
32	near STA 13+80	FG	129.5	9.9	117.8	96	95
33	near STA 14+80	FG	131.1	11.2	117.9	96	95
34	near STA 15+30	FG	127.3	9.3	116.5	95	95
<u>Storm Drain Trench – Line EE</u>							
35	near STA 3+50	FG	125.3	7.7	116.4	95	95
36	near STA 2+50	FG	125.6	6.4	118.1	96	95
<u>Building Pad #22</u>							
37	near center east 1/2 of upper level	FG	128.9	6.1	121.5	99	95
38	near center west 1/2 of upper level	FG	133.1	6.9	124.4	100+	95
39	near center west 1/2 of lower level	FG	126.7	5.8	119.8	97	95
40	near center east 1/2 of lower level	FG	126.9	6.6	119.0	97	95
<u>Building Pad #14</u>							
41	near center east 1/2 of lower level	FG	123.4	4.9	117.6	96	95
42	near center west 1/2 of lower level	FG	122.6	6.7	114.9	93	95
43	near center east 1/2 of upper level	FG	120.6	6.4	113.4	92	95
44	near center west 1/2 of upper level	FG	127.7	6.1	120.4	98	95

Tests performed at finished grade of trench backfill and base rock. REMARKS: **Bolding** denotes failing test.

Respectfully,

Keith R. Kernan, President

c: OTAK, Inc. – Darrin Stairs, P.E. (FAX)  
Willamette Builders Group, L.L.C. – Neal Japport (FAX)

KRK:ah

COPY

This report and/or enclosed test data is the confidential property of the client to whom it is addressed and pertains to the specific process and/or material evaluated. As such, information contained herein shall not be reproduced in part or full and/or any part thereof be disclosed without FEI Testing & Inspection, Inc.'s written authorization.



Client: Mel McCracken, P.E.  
Foundation Engineering, Inc.  
820 NW Cornell Avenue  
Corvallis, Oregon 97330

Project: Grand Oaks Multi-Family  
Apartments  
Corvallis, Oregon

Date: 3-12-04  
Project No.: 2036176  
Report No.: C-04177

MOISTURE/DENSITY DATA: ASTM D 698 – Max. Dry Density 123.0 pcf, Optimum Moisture 9.5%.  
M/D information obtained from our sample no. 1623 dated 2-05-04 for 3/4" minus, crushed gravel  
(Morse Bros., Inc – Corvallis Pit).

Test No.	Approximate Test Location	Approx. Elev.	Wet Density (pcf)	Percent Moisture	Dry Density (pcf)	Percent Compaction	Compaction Requirement (percent)
	<u>Building Pad #14</u>						
42A	near center west 1/2 of lower level	FG	128.5	7.4	119.7	97	95
43A	near center east 1/2 of upper level	FG	129.0	8.6	118.8	97	95
	<u>Storm Drain Trench – Line JJ</u>						
45	near STA 2+32	FG	137.4	11.3	123.5	100	95
46	near STA 3+37	FG	133.6	10.0	121.5	99	95

Tests performed at finished grade of trench backfill and base rock.

Respectfully,

Keith R. Kernan, President

COPY

c: OTAK, Inc. – Darrin Stairs, P.E. (FAX)  
Willamette Builders Group, L.L.C. – Neal Japport (FAX)

KRK:ah

This report and/or enclosed test data is the confidential property of the client to whom it is addressed and pertains to the specific process and/or material evaluated. As such, information contained herein shall not be reproduced in part or full and/or any part thereof be disclosed without FEI Testing & Inspection, Inc.'s written authorization.



Client: Mel McCracken, P.E.
Foundation Engineering, Inc.
820 NW Cornell Avenue
Corvallis, Oregon 97330

Project: Grand Oaks Multi-Family
Apartments
Corvallis, Oregon

Date: 4-06-04
Project No.: 2036176
Report No.: C-04298

MOISTURE/DENSITY DATA: ASTM D 698 - Max. Dry Density 129.5 pcf, Optimum Moisture 10.5%.
M/D information obtained from our sample no. 1661 dated 4-01-04 for 3/4" minus (Hardrock Pit).

Table with 8 columns: Test No., Approximate Test Location, Approx. Elev., Wet Density (pcf), Percent Moisture, Dry Density (pcf), Percent Compaction, and Compaction Requirement (percent). Rows include data for Pad 21, Pad 20, and Pad 19.

Tests performed at finished grade of fill under building pads.

Respectfully,

Handwritten signature of Keith R. Kernan

Keith R. Kernan, President


c: OTAK, Inc. - Darrin Stairs, P.E. (FAX)
Willamette Builders Group, L.L.C. - Neal Japport (FAX)

Attachment - Moisture-Density Relationship Test (1 page)

KRK:ah

This report and/or enclosed test data is the confidential property of the client to whom it is addressed and pertains to the specific process and/or material evaluated. As such, information contained herein shall not be reproduced in part or full and/or any part thereof be disclosed without FEI Testing & Inspection, Inc.'s written authorization.

# MOISTURE-DENSITY RELATIONSHIP TEST



Test specification: ASTM D 698-91 Method C, Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/4 in	% < No.200
	USCS	AASHTO						

TEST RESULTS	MATERIAL DESCRIPTION
Maximum dry density = 129.5 pcf Optimum moisture = 10.5 %	3/4" minus Hardrock Pit
Project No.: 2036176 Project: Grand Oaks Multi Family Location: Corvallis, Oregon  Date: 4-01-2004	Remarks: Sample 1661
MOISTURE-DENSITY RELATIONSHIP TEST <b>FEI TESTING AND INSPECTION, INC.</b>	
Fig. No. 1	



Geotechnical & Construction Services

Field Density Test Results - ASTM D 2922

Client: Mel McCracken, P.E.
Foundation Engineering, Inc.
820 NW Cornell Avenue
Corvallis, Oregon 97330

Project: Grand Oaks Multi-Family
Apartments
Corvallis, Oregon

Date: 4-28-04
Project No.: 2036176
Report No.: C-04383

MOISTURE/DENSITY DATA: ASTM D 698 - Max. Dry Density 129.5 pcf, Optimum Moisture 10.5%.:
M/D information obtained from our sample no. 1661 dated 4-01-04 for 3/4" minus (Hardrock Pit).

Table with 8 columns: Test No., Approximate Test Location, Approx. Elev., Wet Density (pcf), Percent Moisture, Dry Density (pcf), Percent Compaction, and Compaction Requirement (percent). Rows 66-80 show data for various locations west of Grand Oaks Drive and building pads.

Tests performed at finished grade of base rock in the roadway and building pads.

Respectfully,

Handwritten signature of Keith R. Kernan

Keith R. Kernan, President

c: OTAK, Inc. - Darrin Stairs, P.E. (FAX)
Willamette Builders Group, L.L.C. - Neal Japport (FAX)

KRK:ah

This report and/or enclosed test data is the confidential property of the client to whom it is addressed and pertains to the specific process and/or material evaluated. As such, information contained herein shall not be reproduced in part or full and/or any part thereof be disclosed without FEI Testing & Inspection, Inc.'s written authorization.